

Instrument Air System

Start-up and Warranty	Registration	Form
-----------------------	--------------	------

Page 1 of 3

Date of Start-Up:

System Serial Number:

Pre-start and initial start-up procedures must be performed by an authorized representative of Patton's Medical.

End User:		
Facility:		
Address:		
_City		
State		
ZIP		
Contact		
Phone Number		
Fax Number		
el door)		
Ship Date		
Drawing # Rev.		
lighest Expected Ambient Temperature Ventilation: Adequate Inadequate Inadequate Inadequate Inadequate Inadequate Inadequate		
Overload Relay Setting Drain Line Electrical open): Yes No closed): Yes No ressors: Yes No Yes No Yes Yes No Yes		



Instrument Air System

Start-up and Warranty Registration Form
System Serial Number:

Date of Start-Up:

Operationa	al Checks					
#1 Motor Volts:	L1-L2	L2-L3	L1-L3			
#2 Motor Volts:	L1-L2	L2-L3				
#3 Motor Volts:	L1-L2	L2-L3	L1-L3			
#4 Motor Volts:	L1-L2	L2-L3	L1-L3			
#5 Motor Volts:	L1-L2	L2-L3	L1-L3			
#6 Motor Volts:	L1-L2	L2-L3	L1-L3			
#7 Motor Volts:	L1-L2	L2-L3	L1-L3		_	
#8 Motor Volts:	L1-L2	L2-L3	L1-L3			
#1 Motor Amps:	L1	L2	L3	8	_	
#2 Motor Amps:	L1	L2	L3	3	_	
#3 Motor Amps:	L1	L2	L3	8	_	
#4 Motor Amps:	L1	L2	L3	3	_	
#5 Motor Amps:	L1	L2	L3	3		
#6 Motor Amps:	L1	L2	L3	3	_	
#7 Motor Amps:	L1	L2	L3	3	_	
#8 Motor Amps:	L1	L2	L3	3	_	
Pressure Switch S	ettings: Lead		2nd	3rd	4th	
	5th		6th	7th	8th	
Alternation Verified	l: Yes	No	Noise & Vibra	tion OK:	Yes No	
Alarms Checked:	High Temp Lights	Yes	No Lag Pu	ımp Run	Yes No	
	High Temp Shutdov	wn Function	Yes No			
Dryers and Regulators Operational Checks						
Desiccant Dryer #	ŧ1					
Manual Purge:	Switching Properly (every 1 min 30 seconds): Yes No					
	Purges Properly: Yes No					
Demand Purge:	Tower Pressure Equalizes Below Minus -10° C: Yes No					
Desiccant Dryer #	ŧ2					
Manual Purge:	Switching Properly	(every 1 min 3	0 seconds):	Yes	No	
	Purges Properly:			Yes	No	
Demand Purge:	Tower Pressure Eq	ualizes Below	Minus -10° C:	Yes	No	



Instrument Air System

Start-up and Warranty Registration Form

Date of Start-Up:

System Serial Number:

System Status
Dryer Left Online: Yes No Dryer 1 S/N Dryer 2 S/N
Selector Switch Position: Manual Demand
Regulator #1 Adjusted to: Regulator #2 Adjusted to:
Dryer Online Dryer 1 Part # 07-0 Dryer 2 Part # 07-0
Final Dew Point Reading: Dew Point Alarm Checked: Yes No
Final CO Reading: CO Alarm Checked: Yes No
Left Online Turned Off If off, for how long?
Checked for Leaks Yes No
Any problems that need to be resolved:

We the undersigned having observed the start up of this equipment, certify that the information given is true and correct to the best of our knowledge. We also understand that any deficiencies listed on this report that are not corrected, may affect the warranty of this system.

Patton's Medical Representative:	Date:		
End User Representative:	Date:		

This form must be completed and returned to Patton's Medical within five days to register the unit for warranty.

Patton's Medical 3201 South Boulevard Charlotte, NC 28209 866-960-0087 Fax 704-525-5148